

Town of Enfield WPCF Upgrade

Weekly Construction Update June 10th, 2019



Enfield WPCF Upgrades
CWF # 671 Project #227363.08

Work Completed 6/3/2019 to 6/7/2019

- Continued to install pipe supports and conduit at the Biological Reactors
- Backfilled 10" WAS line near the Operations Building
- Poured concrete footings and walls for the front stairs of the Operations Building
- Continued to install bridges, rails, and equipment at the Gravity Thickeners
- Received walkways and stairs for the Gravity Thickeners
- Continued to backfill and compact ductbanks at the Headworks Building
- Began installing FRP baffles and supports on Bioreactor #1
- Excavated ductbanks and installed PVC conduit in driveway
- Continued to demolish equipment and clean out Biological Reactor #1
- Continued to set up trailer for Enfield WPC Staff

Work Planned for 6/10/2019 to 6/14/2019

- Continue to backfill and compact ductbanks at the Headworks Building
- Continue construction on the front stairs and ramps at the Operations Building
- Continue to demolish equipment and clean out Biological Reactor #1
- Continue to install bridges, rails, and equipment at the Gravity Thickeners
- Install new bar screen and relocate influent channel grinder at the Headworks Building
- Continue to install FRP baffle sections, support materials and conduits at the Biological Reactors
- Continue to set up trailer for Enfield WPC Staff
- Continue to excavate and backfill driveway ductbank
- Begin to demolish Secondary Clarifier #4 and install new mechanism

Next monthly meeting 6/11/2019

Next weekly meeting 6/18/2019

