ROAD2O05 Schedule for 2007

DATE PREPARED	5/18/2007	The following roadway projects are programmed for start of construction in 2007, assuming no unforseen subsurface conditions or permitting difficulties.							
SECTION NO.	STREETS	Construction Cost	Bid Advertise	Bid Opening	Approximate Start Constuction	Length	Width Avg.	Sq. Ft.	Cost/Sq. Ft.
2A	Arrow St Beech Rd Dune Rd	\$1,700,000 Low bid \$1.22 Mill.	3/20/07	4/12/07	6/11/07	6,079	30	182,370 Low Bid	\$9.32/sf \$6.67/sf
2B	Alaimo Dr Barrett Rd Boyle Dr Duprey Dr Locke Dr	\$2,000,000 Low bid \$1.59 Mill.	3/20/07	4/17/07	6/4/07	7,618	30	228,540 Low Bid	\$8.75/sf \$6.96/sf
5B	Hillcrest Rd Holiday La James St Longview Rd Starr La Stony Brook Rd	\$1,600,000 Low Bid \$1.33 Mill.	3/20/07	4/18/07	6/18/07	7,259	26	188,734 Low Bid	\$8.47/sf \$7.02/sf
5C	Highview Terr Heron Rd Manor Ct Westerly Dr Woodlawn St	\$1,070,000 Low Bid \$0.993 Mill.	3/20/07	4/25/07	6/25/07	5,130	30	153,900 Low Bid	\$6.95/sf \$6.45/sf
5A	Bailey Rd Leary Rd Scitico St	\$1,450,000 Low Bid \$ 1.3 Mill.	4/4/07	5/10/07	6/11/07	5,937	22	130,614 Low Bid	\$11.10/sf \$9.95/sf

SECTION NO.	STREETS	Construction Cost	Bid Advertise	Bid Opening	Approximate Start Constuction	Length	Width Avg.	Sq. Ft.	Cost/Sq. Ft.
ozomon no.	O I I LE I O	Construction Cost	Dia Advertise	Did Opening	Otari Constantion	Longin	width Avg.	Oq. 1 t.	0030'0q. 1 t.
6A	Buchanan Rd (Abbe-Tyler) Cleveland St Filmore La Harding Cir Polk Dr	\$1,700,000 Low Bid \$1.275 Mill.	4/24/07	5/17/07	6/18/07	15,821	30	474,630 Low Bid	\$10.53/sf \$8.44/sf
6B	Buchanan Rd (Tyler-Monroe) Monroe Rd Tyler Rd	\$1,750,000	4/24/07	5/24/07	6/25/07				
6C	Coolidge Dr - Sidewalk Only Hoover La Kennedy Dr Sidewalk Only Long Hollow Rd Van Buren Rd	\$1,550,000	T.B.D.	T.B.D.	T.B.D.				
1B	Pearl St	\$660,000	5/8/07	5/30/07	6/25/07	2,200	32	70,400	\$9.37/sf
1C	D'Annunzio Ave Enfield Ave	\$450,000	5/21/07	6/12/07	7/16/07	1,875	26	48,750	\$9.23/sf
	Received Inland Wetlands Approval 5/15/07 Second Public Information Hearing to be held week of 6/11/07								
	Total Estimated Cost	\$13,930,000				51919 lf			

Notice to Proceed being issued to contractors for Sections 2A and 2B

ROAD2O05 Section 1 Design Schedule (Subject to further review and possible modification)

5/18/2007

2007	1D	Alden Avenue Church Street Russell Street Lafeyette Street Windsor Street Jim Street	(Pleasant to Windsor)
	1E	Claremont Avenue Edward Street Harris Street John Street Mountain View Drive	
	1F	Charles Street Westford Avenue	
2008	1G	Commerce Street Martin Terrace Northwood Street North River Street Tariff Street West Street	
	1H	Lafayette Street White Street Union Street Union Street Ext. Hartford Avenue Bigelow Avenue	(Windsor to Hartford)
	1J	Foxcroft Road Laurel Street	
2009	1K	Cottage Green Thompson Court Keller Avenue Keller Court Prospect Street South River Street Gorman Avenue Garden Street New King Street	(Asnuntuck to South)