P. O. Box 1201
Enfield, CT 06083
Ph : (860) 627-6870

Change Request

To: Loren Compson
Pacheco Ross Architects, P.C.
72 Voorheesville Avenue
PO Box 558
Voorheesville, NY 12186
Ph: (518)765-5105 Fax: (518)765-5107

Number: 14
Date: 8/6/14
Job: 14-009 Thompsonville Fire Station
Phone:

Description: Sewer Installation delays due to Transite Pipe

We are pleased to offer the following specifications and pricing to make the following changes:
Sewer Installation delays due to Transite Pipe

The total amount to provide this work is $5,286.36

If you have any questions, please contact me at 860-627-6870.

Submitted by: Kirk Nassetta

Approved by: _____
Date: _____

Cc:

Proposed Change Order
Detail Breakdown Sheet

PCO 14 Sewer Install Issues (Transite Pipe)

Direct Costs: **Item**			PCO $
GML Construction Inc			$5,539.00
GML Credit For Contract Work			-$553.90
EBI O&P		5.00%	$249.26
SUBTOTAL - SUBS			$5,234.36
EBI - Labor/Materials	# Uts	Rate	
Carpenter			$0.00
Laborer			$0.00
Mason			$0.00
Concrete Material			$0.00
Misc Mtl			$0.00
Superintendent	0	88.75	$0.00
EBI Overhead and Profit		10%	$0.00
TOTAL DIRECT COSTS			$0.00
Indirect Costs:	Hrs	Rate	
Project Manager	0	115	$0.00
Chief Estimator	0	96.5	$0.00
Project Engineer	0	37.15	$0.00
			$0.00
TOTAL INDIRECT COSTS			$0.00
Bond Premium		1.00%	$52.00
		TOTALS	$5,286.36

GML Construction Inc.
20 Cottage Ave.
Wilbraham, MA 01095
Phone:413-599-1453
Fax:413-599-6605

CHANGE ORDER

CHANGE ORDER #	1760
DATE	7/16/2014

CUSTOMER	PROJECT
Enfield Builders. Inc. P.O. Box 1201 1654 King Street Enfield, CT 06083	Thompsonville Fire Station 35 North Main Street Enfield, CT 06082

CO WORK	Find Sewer Stubs

	DESCRIPTION	UNIT	QTY	RATE	TOTAL	
SEWER MIS-MARK	LOCATE SEWER STUBS MISS MARKED AND REMOVE ASBESTOS PIPE					
	6/24/14					
	RUBBER TIRE EXCAVATOR 7/8 CUYD	HR	3	216.00	648.00	
	LOADER 4 CUYD	HR	3	222.75	668.25	
	LABORER	HR	3	74.25	222.75	1530
TRANSITE PIPE ISSUE	6/27/14					
	RUBBER TIRE EXCAVATOR 7/8 CUYD	HR	4	216.00	864.00	
	LOADER 4 CUYD	HR	4	222.75	891.00	
	LABORER	HR	4	74.25	297.00	
	SUPERVISOR	HR	4	101.25	405.00	
	MODULAR ALUMINUM SHORING	DAY	0.5	1,200.00	600.00	
	PUMP	DAY	0.5	50.00	25.00	
	6/30/14					
	RUBBER TIRE EXCAVATOR 7/8 CUYD	HR	4	216.00	864.00	
	LOADER 4 CUYD	HR	4	222.75	891.00	
	LABORER	HR	4	74.25	297.00	
	SUPERVISOR	HR	4	101.25	405.00	
						5539
				TOTAL	~~$7,078.00~~	

ACCEPTED _____

SIGNATURE _____

GML CONSTRUCTION, INC.
20 COTTAGE AVE. WILBRAHAM, MA. 01095
Phone: 413-599-1453 Fax: 413-599-6605

FIELD CHANGE ORDERS

Customer: Enfield Building

Date 6-27-14
FCI.

Project: Thompson Ville Fire Dep.

DISCRIPTION OF WORK Excavate for sewer line to try to find pvc, excavated back to site work no pvc

EQUIPMENT, MANPOWER, AND MATERIALS

Akerman	~~Ehr~~	4 hr
Wilson Lake	~~Ehr~~	4 hr
Supreman	~~Ehr~~	4 hr
Lorna	~~Ehr~~	4 hr
Operator	~~Ehr~~	4 hr
Shoring	4 hr	
pump	4 hr	

TERMS

- [X] TIME & MATERIALS+ _____%
- [ ] QUOTED PRICE $
- [X] PER CUYD $
- [ ] OTHER:

COMMENTS: extra work to locate remove transite and store aside for abatement.

GML

ACCEPTANCE / DATE

GML CONSTRUCTION, INC.
20 COTTAGE AVE. WILBRAHAM, MA. 01095
Phone: 413-599-1453 Fax: 413-599-6605

FIELD CHANGE ORDERS

Customer: Enfield Builder

Date 6-30-14

Project: Thompsonville Fire

Monday

DISCRIPTION OF WORK Excavate ~~[illegible]~~ and remove Thomas Sewer line

EQUIPMENT, MANPOWER, AND MATERIALS

Akerman Excavator 4 hr
Volvo loader 4 hr
Supervisor 4 hr
Labor 4 hr

TERMS

- [ ] TIME & MATERIALS+ _____%
- [ ] QUOTED PRICE $
- [ ] PER CUYD $
- [ ] OTHER:

COMMENTS:

PER engineer, dig towards street to next joint & chain & pop out 2 lengths of transite Bag a set aside for owner to remove.

GML

ACCEPTANCE / DATE

[signature] 7/1